

Fresno/Aspen Street Stormwater Drainage Improvements Project

ITB#16-11-01

Prebid Meeting Notes/Questions and Answers

Review of the Project Manual and plan documents.

Project involves City owned ROW.

Time of Performance is 210 days per the bid documents.

Bidders are encouraged to thoroughly review the documents and site prior to submittal of bids.

There are no federal funds/Davis-Bacon requirements associated with this project.

Per the specifications and plans, water service relocation must be performed to Western Virginia Water Authority Standards. Bidders are encouraged to contact the Western Virginia Water Authority with any questions. See the line item for this work in the Bid Form and Specifications.

Street widening occurs only on Fresno. Asphalt shall be repaired/replaced as indicated on the plans and in the specifications. Existing asphalt has been noted in the plans (grey).

Sanitary sewer work is required on Wesley.

Note Storm drain backfill for Abbott are D1, D2 to D3. Refer to Addendum No. 1, regarding this line item.