

**ITB#16-02-09**  
**FY16 Concrete Sidewalk, Sidewalk Through Entrance, Curb, Curb & Gutter and  
Handicap Ramp Removal/Replacement**

**Pre-bid Notes**  
**November 16, 2015, 10:30a.m.**

Project is basically the same as last year.

As noted in the ITB:

On the sidewalks, you do not have to use the high early concrete when the temperature is 70 degrees F or higher.

Ensure that infrared is conducted as appropriate.

Be sure to come out from the handicap ramps one foot.

Inlet protections must be up to date. Be mindful of the environmental concerns and appropriate covers.

Work zones must be set up by VDOT standards.

Should you have any concerns about trees, you will coordinate with the transportation division ***after award of bid***. Tree areas will be marked prior to the deadline for bid submittals, per City procedure.

Questions-

- Q. Regarding Huntington Blvd, is this a long continuous run?  
A. Mostly. There may be a few breaks, but the run is basically continuous.