

ITB 17-06-03  
Bio Filtration Facility Maintenance – Hershberger Road (Mandatory)  
10:00 AM Wednesday January 4, 2017

Pre Bid Meeting Notes and Questions

This project is a one-time clearing and grubbing of plants and vegetation at 2 Bio Filtration locations on Hershberger Road. Sheet C7 of the ITB documents shows what plants are to be left. The trees shall be pruned and all weeds and invasive species of plants shall be removed from both filtration sites including the riser structures. The pipes are in good condition and need no repair. Piping repair is not in the scope of work.

The project is for ground maintenance only in the facilities as shown in the drawings. No grading is needed. The accumulated sediment shall be removed and the top 3 inches of mulch shall be replaced. Any holes shall be filled and covered with mulch pursuant to Addendum #1.

Site #1

Weeds and invasive plant species shall be removed from the outlet and inlet. The trees shall be pruned and all live plants left in place. Dead trees shall be replaced pursuant to Addendum #1.

Site #2

Any remaining stakes for the trees shall be removed. Some of the trees have grown around wires. Live trees shall be pruned. Dead trees shall be removed and replaced by Successful Bidder pursuant to Addendum #1.

Question

Does this project require traffic control?

Answer: No.