

Pipe Replacement  
RFQ 16-08-03  
Pre Quote Meeting Notes  
Thursday, January 28, 2016, 1:30P.M.

The Successful Bidder shall replace all “original” piping. The original piping some cracking in the side of the pipes and replacing them will prevent leaks in the drainage system.

The Work shall be done in the vacant office space currently being renovated, as demonstrated during the PreQuote Meeting. Work shall be coordinated with the Contractor responsible for the current renovations. Access to the Work site can be coordinated with the renovation contractor.

The Successful Bidder shall complete the Work within 5 days of issuance of a Purchase Order.

The anticipated start date for this Work is no later than February 8, 2016.

The Successful Bidder will replace approximately 300 square feet of cast iron piping with new, insulated cast iron piping. The square footage provided is an estimate only. The existing piping is four (4) inch piping.

The piping is approximately 24 ft. above the floor. The piping will stop at the wall and not go into the existing wall. Successful Bidder may connect at the wall.

The Successful Bidder shall protect area around pipes during the performance of the Work.