

Pre Bid Meeting  
ITB 16-10-11 Shenandoah Avenue Erosion Repair (Non-Mandatory)  
10:00 AM Tuesday, August 09, 2016

This project is to repair the damage caused by erosion to 3 locations in the 1900 block of Shenandoah Ave.

The limits to the new pavement will be as far as needed with the riprap not going past the fence.

The slope of the new gutter shall match the existing gutter and will be 7 1/2 inches in height with 6 inches being above the pavement.

There is no specific site for any waste material that is removed from the work.

Two way traffic on Shenandoah Avenue must be maintained at all times.